

Hot Work Permit

BEFORE INITIATION HOT WORK, ENSURE <u>ALL</u> PRECAUTIONS ARE IN PLACE! MAKE SURE AN APPROPRIATE FIRE EXTINGUIRSHER IS READILY AVAILABLE!

	Instructions		Required Precautions Checklist
Supervisor: 1. Complete precaution checklist at right 2. Complete this form and retain Part 1 3. Issue Part 2 to competent person performing hot work Permit Information Hot work done by: UK Employee Location/ building and floor: 1st			Sprinkler protection in service. If fire suppression is taken offline, UK Fire Marshal's Office AND UK Delta Room MUST BE NOTIFIED Hot Work equipment is in good working order Requirements within 35 ft. of hot work Flammable liquid, dust, link and oily deposits removed and floor swept clean Explosive atmosphere in area eliminated (hot work is not to be conducted in a classified area unless made safe) Nearby activities evaluated for conditions that could be affected by hot work Path of likely sparks evaluated Combustible floors wet down, covered with damp sand or fire-resistive sheets
incusorrior job.	Welding		☐ Remove other combustible material where possible. Otherwise, protect with
			approved welding pads, blankets and curtains or metal shields
			☐ All wall and floor openings covered
Personal Prot	ective Equipment ((if applicable)	☐ Fire resistive covers and metal shields provided as needed
☐ Welder's hood with appropriate lenses			☐ Protect or shut down ducts and conveyors that might carry sparks to distant
☐ Welder's gloves			combustible material
☐ Leather jacket/clothing			Hot work on walls, ceilings or roofs
☐ Head Protection			☐ Construction is noncombustible and without combustible covering or
☐ Hearing Protection			insulation
☐ Respirator Type/cartridge:			☐ Combustible material on other side of walls, ceilings or roofs is moved away
☐ Other:			Hot work on enclosed equipment (i.e., welding on tanks)
Hot Work Performer			☐ Enclosed equipment cleaned of all combustible material
Name: Luke Williams			☐ Containers purged of flammable liquid/vapor
Signature:			☐ Pressurized vessels, piping and equipment removed from service, isolated and
Signature.			vented
I verify the above information has been examined, the			Hot work inside of enclosed spaces (i.e., inside of tanks)
precautions checked on the Required Precautions			Adamusta vantilation provided
Checklist have been taken to prevent fire, and			☐ Adequate ventilation provided
permission is authorized for this work.			☐ Atmosphere checked with gas detector per confined space permit
Name: Dennis warren			☐ Area purged of any flammable or toxic vapors
Signature:			☐ Other permits completed as required: Lock-out/tag-out, working at heights,
			live electrical work
Date:			Hot work/Fire Safety Notifications
Emergency 8594949204 Contact #:			☐ Location of nearest fire alarm known
Permit Dates			☐ If no alarm present, what method will be used to raise the alarm? (List in other
Permit Activated	Date:	Time:	precautions area below)
	07/12/2023	06:00	☐ Escape routes maintained and known by personnel
Permit Expires	Date:	Time:	
	07/12/2023	16:00	Fire Watch/Hot work area monitoring
Date and time work completed	Date:	Time:	☐ Fire watch will be provided for a minimum of 30 minutes after work has ceased
Final Fire Watch	Date:	Time:	☐ Fire watch is provided with suitable extinguishers ☐ Fire watch trained in use of equipment and in sounding alarm.
Check-up	Date.	Time.	
Fire Watch Inspector Signature (below)			Special Instructions When hot work is complete, submit completed permit to supervisor or project
Signature:			manager for UK EHS review
i			